COMPLETION REPORT

	Name of Work	:	IMPROVEMENTS TO ROADS AND DRAINS AT 18TH CROSS BAGALAGUNTE IN BAGALAGUNTE IN WARD NO. 14
2.	Sanctioned Estimate No. & Dt	:	EE/DD/AS/128/17-18. Dt 26.09.2017 CE/TS/164/17-18 Dt 26.09.2017
3.	Head of Account which is Chargeable	:	P.Code-3111.
4.	Work Order No. & Dt	:	EE/DD/WO/135/17-18 Dt 18-12-2017
5.	Name of Contractor	:	SRI. L.RAGHUNANDAN
6a.	Time stipulated for completion of work	:	90 days.
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 623/17-18
8.	Check measurement of the Asst.	:	M.B. No. 623/17-18 Page No. 62203.
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	AEE.T Dasarahalli Page No. 62209.
	incharge of the work	:	
10.	a) Asst. Engineer		Manjunath. D S.
	b) Asst. Exe. Engineer		Shivkumar Odeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 lkh	4915473=00	———	84527=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER
Dasarahalli, SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (